

A&C - Off-Maintenance Inspection Guideline

Accreditation and Certification

instructions:

- 1. The Major Connections Certifier must be in receipt of all relevant documentations as per the Unitywater Accreditation and Certification Manual;
- 2. The meeting **must** be attended by the following, in addition to the Major Connections Certifier:
 - a. Construction Certifier;
 - b. Contractor's Supervisor; and orc. Sub-Contractor if not the Principal Contractor.
- 3. Before proceeding to the inspection of water meters, the Registered Major Connections Certifier must be in receipt of a completed Unitywater Water Meter Register and Property Conditions document. The Registered Major Connections Certifier must confirm each meter is correctly recorded against the lot it is installed to service.

Unitywater Connection Approval Ref No:		SP Plan:		
Development Estate Name / Street Name:		Stage:	Total Number of Lots:	
Construction Certifier Name:	Phone No:			
On Maintenance Inspection Date:				

Table 1 - Off Maintenance Inspection Attendance Record

Stakeholder Title	Name	Phone	Signature
Major Connections Certifier			
Construction Certifier			
Contractor's Supervisor			
Sub-Contractor (if relevant)			
Unitywater Auditor (if attending)			

Inspection Guideline:

Compliant		int	Table 2 – Water Reticulation Valves		
Yes	No	N/A			
			Review as constructed against physical assets inspected and relevant items below for discrepancy (with Code or Approved plan/variation).		
			Valve spindle grub screws are tight and that valve spindles are fixed to valves.		
			Top of valve spindles are at the correct height (100mm min to 250mm max below valve box lid).		
			Valve spindle is centrally located in box.		
			Water main blue tracer wire detectable tape accessible in valve box.		
			Valve body has been wrapped in manufacturer approved polythene blue sleeving (visible in valve box).		
			Shroud is diameter 225mm and extended to the top of surround cover (inside valve box).		
			Valve and valve box to be void of mud and dirt (to bottom of shroud).		
			Confirm valve box lids are trafficable (pavement or constructed driveway) or non-trafficable as required (SEQ Code).		
			Confirm valve box lid is the correct colour (All paint is compliant with SEQ code - sprayed not brushed, 2 coats of paint and glass bead - White=Normal Valve, Red=Zone Valve etc)		
			Valve box is level with the FSL (no trip hazard).		
			Valve boxes are aligned long side of rectangle are parallel with the water main direction.		
			Valve brass kerb marker (V) are flush in face of kerb with white painted marker installed (All paint is compliant with SEQ code - sprayed not brushed, 2 coats of paint and glass bead - 250mm wide, top of kerb to bottom of kerb); OR marker post if no kerb.		
			White "V" pavement marker installed (All paint is compliant with SEQ code - sprayed not brushed, 2 coats of paint and glass bead - 50mm offset from centre line and correct height).		
			Pavement "V" Marker, kerb marker and brass marker (or marker post where applicable) are all in line with valve box lid.		
			Compliant: Yes No		

Compliant		ant	Table 3 – Hydrants		
Yes	No	N/A			
			Review as constructed against physical assets inspected and relevant items below for discrepancy (with Code or Approved plan/variation).		
			Hydrant brass kerb marker (H) are flush in face of kerb with yellow (Golden yellow - AS2700 Y14) painted marker installed (All paint is compliant with SEQ code - sprayed not brushed, 2 coats of paint and glass bead - 250mm wide, top of kerb to bottom of kerb).		
			Hydrant offset distance (from back of kerb) has been stamped or engraved (8mm high) into bottom of Hydrant Brass Marker.		
			Blue RRPM has been installed (100mm offset from centre of the road) and in line with the hydrant and brass kerb marker.		
			Thermoplastic reflective directional arrow installed (Golden yellow - As2700 Y14).		
			Blue RRPM, reflective directional arrow, kerb marker and brass marker (or marker post where applicable) are all in line with hydrant box lid.		
			Hydrant and hydrant box are void of mud and dirt.		
			Hydrant risers are DN 100 (via flange inside hydrant box).		
			Water main blue tracer wire detectable tape accessible in hydrant box. (Ensure not dummy marked)		
			Hydrant tee and riser body wrapped in manufacturer approved polythene blue sleeving (visible in hydrant box).		
			Hydrant Shroud is diameter 225mm and extended to the top of surround cover (inside hydrant box).		
			Top of hydrant lugs/claws are correct height (100mm min to 250mm max below hydrant box lid).		
			Hydrant is centrally located in hydrant box.		
			Hydrant lugs/claws are aligned parallel with the main direction.		
			Temporary hydrant is installed with lugs/claws and hydrant box long side of rectangle at 90deg to the water main direction and are not identified with blue reflector road marker, kerb marker and brass marker (or marker post where applicable).		
			Confirm hydrant box lids are trafficable (pavement or constructed driveway) or non-trafficable as required (SEQ Code).		
			Confirm the hydrant box lid is the correct colour (Golden Yellow (AS2700 Y14) - All paint is compliant with SEQ code - sprayed not brushed, 2 coats of paint and glass bead).		
			Hydrant box is level with the FSL (No trip hazard).		
			Hydrant boxes are aligned long side of rectangle are parallel with the water main direction.		
			Hydrant box surround installed where hydrant is located in concrete pathway/constructed driveway or road pavement.		
			Compliant: Yes 🗌 No 🗌		

Compliant		ant	Table 4 – Water Service Conduits and Water Main Road Crossing		
Yes	No	N/A			
			Review as constructed against physical assets inspected and relevant items below for discrepancy (with Code or Approved plan/variation).		
			Brass (only) "W" conduit markers indicating position of the water service pipe crossing road pavement and are flush in centre face of kerb (within +-50mm from actual water service conduit horizontal position).		
			Brass (only) "WM" markers indicating location of all water main crossing of road pavements and constructed concrete driveways and are flush in centre face of kerb (within +-50mm from actual water main crossing of road pavement location).		
			Brass (only) "WM" markers indicating location of end of water main and are flush in centre face of kerb (within +-50mm from actual water main end location).		
			Compliant: Yes 🗌 No 🗌		

Compliant		int	Table 5 – Water Reticulation - Flush Points
Yes	No	N/A	
			Review as constructed against physical assets inspected and relevant items below for discrepancy (with Code or Approved plan/variation).
			Flush Point Box installed (SEQ Code compliant) and is level with the FSL (No trip hazard).
			1½" Stainless Steel ball valve. (SEQ-WAT-1104-1)
			38mm Stainless Steel Storz fitting. (SEQ-WAT-1104-1)
			Top of gate valve is lower than underside of lid.
			Water main blue tracer wire detectable tape is accessible within flush point box.
			Confirm flush point box lid is painted correct colour - White (All paint is compliant with SEQ code - sprayed not brushed, 2 coats of paint and glass bead Flush Point lid has been sprayed in White). Paint is to be SEQ code compliant paint with Glass Bead.
			Flush Point Brass (only) Kerb Marker (F) is flush in face of kerb with white painted marker installed (All paint is compliant with SEQ code - sprayed not brushed, 2 coats of paint and glass bead - 250mm wide, top of kerb to bottom of kerb); OR mark
			Thermoplastic reflective directional arrow installed (White).

Compliant Yes No N/A

Table 5 – Water Reticulation - Flush Points - Continued

White "F" pavement marker installed (All paint is compliant with SEQ code - sprayed not brushed, 2 coats of paint and glass bead - 100mm offset from centre line and correct height).

Pavement "F" Marker, kerb marker and brass marker (or marker post where applicable) are all in line with flush point box lid.

Compliant:	Yes	
------------	-----	--

No

Compliant		int	Table 6 – Water Meters			
Yes	No	N/A				
			Water Meter box is not distorted / crushed in.			
			Review as constructed against physical assets inspected and relevant items below for discrepancy (with Code or Approved plan/variation).			
			Water meter poly pipe tail extends 600mm minimum outside water meter box (into the lot). Still vacant lots.			
			Confirm water meter tail pipes are PE100 PN16 Black Pipe with blue stripe. Still vacant lots.			
			Confirm water meter and water meter box manufacturer complies with SEQ code (IPAM list approved).			
			Factory Preassembled water meter and water meter box manufacturer complies with SEQ Code (IPAM list approved) and is not modified.			
			Confirm water meter box lid is correct colour (Black), has non-slip pattern and "water meter" lettering cast into it.			
			Water meter box and lid is not altered, damaged (cracked, crushed or pushed in) or modified.			
			Water meter box lid is attached via a chain/wire.			
			Water meter box is installed in correct location and configuration (In accordance with design/variation and SEQ Code - minimum 200mm outside front boundary and minimum 200m offset from side boundary).			
			Water meter box located in constructed driveways or trafficable area is installed with approved trafficable lid.			
			Confirm water meter box correctly surrounded by turf (extended to 600mm on all sides of water meter box).			
			Confirm water meter box is flush with surrounding turf and the water meter box and surrounding turf is level with surrounding area (no significant localised low or high points at the meter box location).			
			Confirm water main blue tracer wire detectable tape installed over water service (visible inside meter box).			
			Confirm all connectors to water service pipes are approved fittings (brass or plastic - with manufacturer name and watermark to confirm compliance).			
			Confirm Unitywater approved meter number is stamped on meter and meter register record is correct (meter number/Lot/reading/location etc).			
			Water Meter Ball valve is lockable, tamper proof, unobstructed within water meter box and manufacturer complies with SEQ code (IPAM list approved).			
			Confirm geotextile fabric is installed around and underneath meter box and taped each side and around the service pipe (preventing ingress of sand, dirt and mud to water meter box).			
			Water meter and inside of water meter box is clean (void of all sand, soil, mud, and water).			
			Water meter is installed facing straight up and not strapped/tied to water meter box.			
			Water meter and all components within water meter box are sitting high, level and centred within the box (minimum 20mm air gap between underside of the water meter and bottom of water meter box).			
			Compliant: Yes No			

Compliant		t	Table 7 - Severage Meintenance Structures Mil (Seet Institut & Dre Cost)
	•		Table 7 – Sewerage - Maintenance Structures - MH (Cast Insitu & Pre-Cast)
Yes	No	N/A	
			Review as constructed against physical assets inspected and relevant items below for discrepancy (with Code or Approved plan/variation).
			Maintenance hole bench, channel and walls are clean and clear of silt, mud, and water.
			Inside finish of joints are not to be cement bagged / rendered over or mega-epoxy covered (Pre-cast or Cast Insitu MHs).
			No Ladders or step irons are installed.
			No leaks/water ingress at joints (including at converter slab join) or around pipe penetrations or around/through benching.
			For internal backdrops deeper than 1.5 - 2 x S.S. Brackets must be installed.
			MH neck depth does not exceed 500mm maximum (no relaxation).
			Backdrop penetration is not within 150mm of joints in MH wall.
			Backdrop discharge is pointed downstream.
			Backdrop tee has been installed in accordance with SEQ Code (to allow rodding of main).
			Finished level of cover and surround to be flush with FSL (No trip hazard).
			Channel Depth is SEQ Code compliant.

Compliant		nt	Table 7 – Sewerage - Maintenance Structures - MH (Cast Insitu & Pre-Cast) - Continued			
Yes	No	N/A				
			Channel Shape is SEQ Code compliant.			
			Channel is not holding water (no ponding).			
			Benching is Sloped at 1:8.			
			Smooth transitions exist between pipe and benched channel.			
			MH access opening is installed directly over downstream pipe outlet			
			PE lined MHs at required location and PE lining is correctly installed (adhered to wall - no lumps etc, lining in MH neck is welded to MH access frame and trimmed neatly to prevent obstruction to MH entry, collar welded into wall at backdrop - no mega epoxy, no mega epoxy to be used on lined MH.			
			Ensure cover frame opening aligns with converter slab opening.			
			No epoxy or render/Sikaflex in joints of maintenance hole.			
			PE liner in necks shall be welded to the PE lining installed under the maintenance hole cover frame as per SEQ-SPS-1407-1			
			PE line converter slab shall be sealed to maintenance hole wall as per SEQ-SEW-1307-1 (feel for foam backing rod).			
			Compliant: Yes 🗌 No 🗌			

Yes No N/A Review as constructed against physical assets inspected and relevant items below for discrepancy (with Code or Approved plan/variation). Maintenance Shaft to be clean and clean of silt, mud, water. MS MS manufacturer is approved (SEQ code IPAM List). MS MS fiser is 300mm diameter (225mm diameter not acceptable) and correct pipe and class. MS MS fiser is 300mm diameter (225mm diameter not acceptable) and correct pipe and class. MS MS shroud size is 375mm. Check for 5/7mm washed screens around MS riser, is free draining and not holding water. (No water pipe is allowed to be installed into riser) MS MS riser is installed vertical. MS MS maximum depth does not exceed 3.0m. Riser Cap has RRI seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Inlets into riser are as per design/variation and SEQ Code. Finished level of riser cap is 100mm minimum to 250mm maximum below bottom of Cast Iron Lid. Einshed level of MS cast iron lid to be Flush with FSL in road reserve 50mm above FSL in drive to property (No trip hazard). Lock down quick release end caps are SWI fixed to riser and are rubber ring sealed between the cap and its frame (Screw down caps not allowed on MS Risers - Except terminal ends). PVC cap is installed in the locked position. Cover and surround manufacturer is approved (SEQ code IPAM List) <td< th=""><th colspan="2">Compliant</th><th>nt</th><th>Table 8 – Sewerage - Maintenance Structures</th><th>- MS</th></td<>	Compliant		nt	Table 8 – Sewerage - Maintenance Structures	- MS	
Maintenance Shaft to be clean and clean of silt, mud, water. MS manufacturer is approved (SEQ code IPAM List). MS Riser is 300mm diameter (225mm diameter not acceptable) and correct pipe and class. MS shroud size is 375mm. Check for 5/7mm washed screens around MS riser, is free draining and not holding water. (No water pipe is allowed to be installed into riser) MS riser is installed vertical. MS maximum depth does not exceed 3.0m. Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Inlets into riser are as per design/variation and SEQ Code. Finished level of riser cap is 100mm minimum to 250mm maximum below bottom of Cast Iron Lid. Finished level of MS cast iron lid to be Flush with FSL in road reserve 50mm above FSL in drive to property (<i>No trip hazard</i>). Lock down quick release end caps are SWJ fixed to riser and are rubber ring sealed between the cap and its frame (Screw down caps not allowed on MS Risers - Except terminal ends). PVC cap opens with less than 15-degree turn. PVC Cap is installed in the locked position. Cover and surround manufacturer is approved (SEQ code IPAM List) Surround installed as per SEQ code and manufacturers requirements. Detectable Cream tracer wire marker tape "SEWER" is accessible (visible within MS shroud). Trafficable (Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations.	Yes	No	N/A	-		
MS manufacturer is approved (SEQ code IPAM List). MS Riser is 300mm diameter (225mm diameter not acceptable) and correct pipe and class. MS shroud size is 375mm. Check for 5/7mm washed screens around MS riser, is free draining and not holding water. (No water pipe is allowed to be installed into riser) MS riser is installed vertical. MS maximum depth does not exceed 3.0m. Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Inlets into riser are as per design/variation and SEQ Code. Finished level of riser cap is 100mm minimum to 250mm maximum below bottom of Cast Iron Lid. Finished level of MS cast iron lid to be Flush with FSL in road reserve 50mm above FSL in drive to property (<i>No trip hazard</i>). Lock down quick release end caps are SWJ fixed to riser and are rubber ring sealed between the cap and its frame (Screw down caps not allowed on MS Risers - Except terminal ends). PVC cap opens with less than 15-degree turn. PVC Cap is installed in the locked position. Cover and surround manufacturer is approved (SEQ code IPAM List) Surround installed as per SEQ code and manufacturers requirements. Detectable Cream tracer wire marker tape "SEWER" is accessible (visible within MS shroud). Trafficable (Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Cream marker tape to be assessable. (Check for dummy marker tape)				Review as constructed against physical assets inspected and relevant items below for disc	repancy (with Code or Approved plan/variation).	
MS Riser is 300mm diameter (225mm diameter not acceptable) and correct pipe and class. MS shroud size is 375mm. Check for 5/7mm washed screens around MS riser, is free draining and not holding water. (No water pipe is allowed to be installed into riser) MS riser is installed vertical. MS maximum depth does not exceed 3.0m. Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Inlets into riser are as per design/variation and SEQ Code. Finished level of riser cap is 100mm minimum to 250mm maximum below bottom of Cast Iron Lid. Finished level of MS cast iron lid to be Flush with FSL in road reserve 50mm above FSL in drive to property (<i>No trip hazard</i>). Lock down quick release end caps are SWJ fixed to riser and are rubber ring sealed between the cap and its frame (Screw down caps not allowed on MR Risers - Except terminal ends). PVC Cap poss with less than 15-degree turn. PVC Cap is installed in the locked position. Cover and surround manufacturer is approved (SEQ code IPAM List) Surround installed as per SEQ code and manufacturers requirements. Detectable Cream tracer wire marker tape "SEWER" is accessible (visible within MS shroud). Trafficable (Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Cream marker tape to be assessable. (Check for dummy marker tape)				Maintenance Shaft to be clean and clean of silt, mud, water.		
MS shroud size is 375mm. Check for 5/7mm washed screens around MS riser, is free draining and not holding water. (No water pipe is allowed to be installed into riser) MS riser is installed vertical. MS riser cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Inlets into riser are as per design/variation and SEQ Code. Finished level of riser cap is 100mm minimum to 250mm maximum below bottom of Cast Iron Lid. Finished level of riser cap is 100mm minimum to 250mm maximum below bottom of Cast Iron Lid. Finished level of MS cast iron lid to be Flush with FSL in road reserve 50mm above FSL in drive to property (No trip hazard). Lock down quick release end caps are SWJ fixed to riser and are rubber ring sealed between the cap and its frame (Screw down caps not allowed on MS Risers - Except terminal ends). PVC cap opens with less than 15-degree turn. PVC cap is installed in the locked position. Cover and surround manufacturer is approved (SEQ code IPAM List) Surround installed as per SEQ code and manufacturers requirements. Detectable Cream tracer wire marker tape "SEWER" is accessible (visible within MS shroud). Trafficable (Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Cream marker tape to be assessable. (Check for dummy marker tape)				MS manufacturer is approved (SEQ code IPAM List).		
Check for 5/7mm washed screens around MS riser, is free draining and not holding water. (No water pipe is allowed to be installed into riser) MS riser is installed vertical. MS maximum depth does not exceed 3.0m. Image: Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Image: Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Image: Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Image: Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Image: Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Image: Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Image: Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Image: Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Image: Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Image: Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Image: Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Image: Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Image: Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Image: Riser Cap has RRJ seal & a PVC RRJ socket (bungs <u>NOT</u> to be installed in cap). Image:				MS Riser is 300mm diameter (225mm diameter not acceptable) and correct pipe and class		
Image: series in the installed vertical.				MS shroud size is 375mm.		
MS maximum depth does not exceed 3.0m. MS maximum depth does not exceed 3.0m. Image:					(No water pipe is allowed to be installed into	
Riser Cap has RRJ seal & a PVC RRJ socket (bungs NOT to be installed in cap). Inlets into riser are as per design/variation and SEQ Code. Finished level of riser cap is 100mm minimum to 250mm maximum below bottom of Cast Iron Lid. Finished level of MS cast iron lid to be Flush with FSL in road reserve 50mm above FSL in drive to property (<i>No trip hazard</i>). Lock down quick release end caps are SWJ fixed to riser and are rubber ring sealed between the cap and its frame (Screw down caps not allowed on MS Risers - Except terminal ends). PVC cap opens with less than 15-degree turn. PVC Cap is installed in the locked position. Cover and surround manufacturer is approved (SEQ code IPAM List) Surround installed as per SEQ code and manufacturers requirements. Detectable Cream tracer wire marker tape "SEWER" is accessible (visible within MS shroud). Trafficable (Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Cream marker tape to be assessable. (Check for dummy marker tape)				MS riser is installed vertical.		
Inlets into riser are as per design/variation and SEQ Code. Inlets into riser are as per design/variation and SEQ Code. Finished level of riser cap is 100mm minimum to 250mm maximum below bottom of Cast Iron Lid. Finished level of MS cast iron lid to be Flush with FSL in road reserve 50mm above FSL in drive to property (<i>No trip hazard</i>). Lock down quick release end caps are SWJ fixed to riser and are rubber ring sealed between the cap and its frame (Screw down caps not allowed on MS Risers - Except terminal ends). PVC cap opens with less than 15-degree turn. PVC Cap is installed in the locked position. Cover and surround manufacturer is approved (SEQ code IPAM List) Surround installed as per SEQ code and manufacturers requirements. Detectable Cream tracer wire marker tape "SEWER" is accessible (visible within MS shroud). Trafficable (Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Cream marker tape to be assessable. (Check for dummy marker tape)				MS maximum depth does not exceed 3.0m.		
Image: Sector of the procession of the procession of the property of the property of the property of the property (No trip hazard). Image: Sector of the property (No trip hazard). Image: Sector of the property (No trip hazard). Image: Sector of the property (No trip hazard). Image: Sector of the property of th				Riser Cap has RRJ seal & a PVC RRJ socket (bungs NOT to be installed in cap).		
Finished level of MS cast iron lid to be Flush with FSL in road reserve 50mm above FSL in drive to property (<i>No trip hazard</i>). Lock down quick release end caps are SWJ fixed to riser and are rubber ring sealed between the cap and its frame (Screw down caps not allowed on MS Risers - Except terminal ends). PVC cap opens with less than 15-degree turn. PVC Cap is installed in the locked position. Cover and surround manufacturer is approved (SEQ code IPAM List) Surround installed as per SEQ code and manufacturers requirements. Detectable Cream tracer wire marker tape "SEWER" is accessible (visible within MS shroud). Trafficable (Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Cream marker tape to be assessable. (Check for dummy marker tape)				Inlets into riser are as per design/variation and SEQ Code.		
Lock down quick release end caps are SWJ fixed to riser and are rubber ring sealed between the cap and its frame (Screw down caps not allowed on MS Risers - Except terminal ends). PVC cap opens with less than 15-degree turn. PVC cap is installed in the locked position. Cover and surround manufacturer is approved (SEQ code IPAM List) Surround installed as per SEQ code and manufacturers requirements. Detectable Cream tracer wire marker tape "SEWER" is accessible (visible within MS shroud). Trafficable (Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Cream marker tape to be assessable. (Check for dummy marker tape)				Finished level of riser cap is 100mm minimum to 250mm maximum below bottom of Cast	Iron Lid.	
Image: Second				Finished level of MS cast iron lid to be Flush with FSL in road reserve 50mm above FSL in d	rive to property (No trip hazard).	
Image: Sector of the sector					en the cap and its frame (Screw down caps not	
Cover and surround manufacturer is approved (SEQ code IPAM List) Surround installed as per SEQ code and manufacturers requirements. Detectable Cream tracer wire marker tape "SEWER" is accessible (visible within MS shroud). Trafficable (Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Cream marker tape to be assessable. (Check for dummy marker tape)				PVC cap opens with less than 15-degree turn.		
Image: Surround installed as per SEQ code and manufacturers requirements. Image: Surround installed as per SEQ code and manufacturers requirements. Image: Detectable Cream tracer wire marker tape "SEWER" is accessible (visible within MS shroud). Image: Detectable Cream tracer wire marker tape "SEWER" is accessible (visible within MS shroud). Image: Detectable Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Image: Detectable Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Image: Detectable Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Image: Detectable Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Image: Detectable Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Image: Detectable Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Image: Detectable Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Image: Detectable Class D and table Class D				PVC Cap is installed in the locked position.		
Detectable Cream tracer wire marker tape "SEWER" is accessible (visible within MS shroud). Trafficable (Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Cream marker tape to be assessable. (Check for dummy marker tape)				Cover and surround manufacturer is approved (SEQ code IPAM List)		
Trafficable (Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations. Cream marker tape to be assessable. (Check for dummy marker tape)				Surround installed as per SEQ code and manufacturers requirements.		
Cream marker tape to be assessable. (Check for dummy marker tape)				Detectable Cream tracer wire marker tape "SEWER" is accessible (visible within MS shroud	ł).	
				Trafficable (Class D) and non-trafficable (Class B) cast iron covers installed in corresponding trafficable or non-trafficable locations.		
Compliant: Yes No				Cream marker tape to be assessable. (Check for dummy marker tape)		
					Compliant: Yes No	

Compliant		int	Table 9 - Sewer House Connections	
Yes	No	N/A		
			Review as constructed against physical assets inspected and relevant items below for discrepancy (with Code or Approved plan/variation	ion).
			Unitywater sewer property connection is marked with a 2.0-meter-long, single length, 40mm diameter orange PVC conduit at the sewer property connection upstream IL (check for dummy/broken markers) For lots still vacant.	er
			Check length of conduit marker.	
			Compliant: Yes 🗌 No 🗌	

Revision No: 7